

# Local Bridge Seismic Retrofit Program

## Project Delivery Agreement

### Agency Information

<b>Agency Name:</b>	City of Oakland
<b>Contact Name:</b>	Mustafa Humran
<b>Phone:</b>	510-238-2954
<b>Email:</b>	<a href="mailto:mhumran@oaklandca.gov">mhumran@oaklandca.gov</a>

### Project Information

<b>Bridge No.</b>	33C0215				
<b>District:</b>	District 4				
<b>Fed. Aid Project Number</b>	5012(124)				
<b>Project Title &amp; Description:</b>	Leimert BLVD. over Sausal Creek				
<b>Project Benefit:</b>	Seismic Retrofit				
<b>County Name</b>	<b>City</b>	<b>Zip Code</b>	<b>Congressional District</b>	<b>Assembly Dist</b>	<b>Senate Dist</b>
	Oakland	94604	09	16	09

Project Delivery Milestone	Current Project Delivery Date	Baseline Agreement Date
Begin Design Date	5/16	07/30/98
NEPA Completion Date	5/19	NA
Begin Right of Way Date	5/19	NA
Right of Way Certification Date	8/20	NA
100% PS&E Date	12/20	NA
Construction RFA Date	4/21	NA
End Construction Date	11/22	12/31/09
Closeout Date	6/23	6/30/10

### Proposed Project Cost:

Highway Bridge Program Funds	18/19	19/20	20/21	21/22	22/23	23/24
Right of Way		\$ 101,810.00				
Construction				\$ 1,625,854.00		
<b>LBSRA/State Match</b>						
Right of Way		\$ 13,191.00				
Construction				\$ 866,383.00		

<b>District</b>	04	<b>Bridge No:</b>	33C0215
<b>Project Title</b>	Leimert BLVD. over Sausal Creek		

We acknowledge the scope, cost, and delivery schedule as identified above constitute the Project Delivery Dates, as agreed on \_\_\_\_\_, by both Department of Transportation and the local agency. This project is being monitored by the California Transportation Commission and the Department of Transportation for conformance with these dates in accordance with Local Bridge Seismic Retrofit Account Guidelines and Highway Bridge Program Advisory Committee procedures and policies. We certify that funding sources cited are expected to be available in the delivery year listed. The estimated costs represent funding components for the right of way and construction phases only. If any phase of this seismic retrofit project is not delivered in the year that has been agreed upon in this agreement, HBP funds could be withdrawn as outlined in the Proposition 1B Local Bridge Seismic Retrofit Account Guidelines.

\_\_\_\_\_  
 Wladimir Wlassowsky  
 Assistant Director, Department of Transportation  
 City of Oakland

\_\_\_\_\_  
 Date

\_\_\_\_\_  
 RIHUI ZHANG  
 Chief  
 Division of Local Assistance  
 Department of Transportation

\_\_\_\_\_  
 Date