
# East Bay Bus Rapid Transit Project





## **Oakland City Council Public Works Committee**

April 9, 2019





# **BRT Benefits**

**Frequent and Reliable** – This fleet of brand new hybrid-electric buses will arrive at least every 7 minutes during peak times, reducing wait times! Traveling mostly through a bus-only lane will result in improved transit speed. Emergency responders will have access to the bus-only lanes at all times.

**Accessible** – The bus floor and the station platform are at the same level to ease the boarding experience for people in wheelchairs or with strollers. Median stations will reduce street crossing distance.

**Innovative** – Transit signal technology helps buses and traffic flow. Prepaid boarding via ticket vending machine or Clipper Card readers will quicken the boarding process. Buses are hybrid- electric and low emission. Bicyclists will enjoy new bike lanes along the corridor, bike racks at bus stations and on-board bike storage.

**Safe** – BRT riders and pedestrians along the corridor will enjoy the added features of improved lighting, state-of-the-art camera systems, new landscaped medians, sidewalks, high visibility crosswalks and new pavement.









## **BRT Features**


### **BRT** Features

- 1 Enhanced station lighting for improved safety
- 2 Clipper Card readers on platforms speed boarding
- 3 New level boarding for easier access
- 4 Median stations reduce street crossing distance
- 5 Bus only lanes improve transit frequency
- 6 High visibility crosswalks enhance safety
- 7 New technology helps reduce delays











Construction Progress by Activity



2019		February 2019	March 2019
Zones Progress (14 Total)	Interim Status	6	6
	In-Construction Status	6	6
	Paving Status	6	6
Platform Progress (46 Total)	Interim Status	18	20
	In-Construction Status	8	6
	Canopy Installation	16	18
Signals & Lighting	Segment A	77%	80%
	Segment B	25%	30%
Communication Systems	Segment A	75%	77%
	Segment B	15%	20%
Polycarbonate Canopy (46 Total)	Fabrication	85%	88%
	Installation	16	18
Artistic Enhancement (Handrails & Windscreens)	Fabrication	100%	100%
	Installation	0%	0%
Segment A: 42nd Ave to San Leandro Transit Senter	Total	60%	63%

Center

lotal

Segment B: 20th St @ Broadway to 42nd Ave



# **Canopy Installation & Paving**

### **Canopy Installation – Segment A**

- Installed 18 Canopies in Zones 8/10/12/13/14
- Fabrication is ongoing remaining canopies delivered by end of Spring 2019



#### 96<sup>th</sup> Avenue, Oakland



### **Paving – Segment A**

• Curb to Curb Paving, Striping and Marked Completed



Downtown Oakland to San Leandro International Blvd to East 14<sup>th</sup> St

48<sup>th</sup> Street, Oakland

## **BRT - Off Street Parking Lots**

City is currently operating and maintaining the lots for public use

Fruitvale Parking Lot – 35<sup>th</sup> Avenue

- 10,971 square feet
- Construction completed in 2016
- 24 parking spaces




### Elmhurst Lot – 8630 International Blvd.

- 7,750 square feet
- Construction completed in 2016
- 19 parking spaces





## **Construction Progress – Northern Layover Facility**



BRT Northern Layover Alternative- San Pablo Ave between W. Grand and 20th Street


The construction of the Northern Layover is a separate allowance item in the BRT construction contract. The Northern Layover location will be on-street on San Pablo Avenue between West Grand Avenue and 21<sup>st</sup> Street. Rincon Consultants, Inc. is scheduled to complete the CEQA/NEPA analysis by mid- April 2019. The District is planning to bifurcate the construction of the on-street improvements and the operator restroom, in order to start the on-street improvements first. The District continues to work with Caltrans staff on obtaining approval for the Operator Restroom proposed within their right-of-way. Construction of the on-street improvements are expected to start in Late-Spring 2019 while the work associated with the operator restroom is expected to begin in Summer 2019.







### **Program Schedule**



Critical Path SSGA Baseline





# How to Reach Director of BRT, David Wilkins

Website	https://brt.actransit.org
e-mail	dwilkins@actransit.org
Phone	(510) 628-8211
Address	BRT Construction Management Office 985 66 <sup>th</sup> Avenue Oakland, CA 94621



instagram.com/rideact\_BRT





